GOVERNMENT OF INDIA
STATISTICS AND PROGRAMME IMPLEMENTATION
LOK SABHA

UNSTARRED QUESTION NO:6898
ANSWERED ON:10.05.2000
CENTRALLY SPONSORED PROJECTS
RASA SINGH RAWAT

Will the Minister of STATISTICS AND PROGRAMME IMPLEMENTATION be pleased to state:

(a) the Centrally Sponsored Projects undertaken in Rajasthan;

(b) the number of projects out of them completed within the stipulated time;

(c) the amount spent on these projects so far;

(d) the number of such projects which are lagging behind; and

(e) the cost escalated as a result thereof project-wise?

Answer

MINISTER OF STATE IN THE MINISTRY OF PLANNING, MINISTER OF STATE IN THE MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION AND MINISTER OF STATE OF THE DEPARTMENT OF ADMINISTRATIVE REFORMS AND PUBLIC GRIEVANCES IN THE MINISTRY OF PERSONNEL, PUBLIC GRIEVANCES AND PENSIONS.

(SHRI ARUN SHOURIE)

(a) & (b) During the last two years two projects, namely, Luni-Marwar (72 Km) Gauge Conversion project with delay of 3 years opened to traffic on 15.3.98 and Coolant Channel Replacement Project of Nuclear Power Corporation with a delay of 2 months were completed. The Ajmer - Udaipur Gauge Conversion project, due to be completed during 1999-2000, has not progressed due to fund constraints. At present, 6 central sector projects costing Rs.20 crores and above are under implementation in the State of Rajasthan. The details of cost, expenditure and completion date of these projects are given in the Annexure.

(c) The cumulative expenditure, as reported at the end of December, 1999, is of the order of Rs.2,122 crores against the anticipated cost of Rs.3,491 crores.

(d) All the six projects have been delayed.

(e) The cost escalation, project-wise, is given in the Annexure.

Enclosure to Lok Sabha Unstarred Question No. 6898 due for 10.5.2000
List of Projects under Implementation in RAJASTHAN (As on 1.1.2000)

```
     DATE OF     DATE OF  TIME OVER RUN  COST   % EXPENDI- 1999-2000 ANNUAL  CUMULATIVE
  GOVT.  COMMISSIONING            (MONTHS)          COST TURE    EXPENDI- EXPENDITURE
SL.  PROJECT CAPACITY    APPRO     APPROVED ANTICI OVER TILL  B.E.   TURE
NO. (DISTRICT)                      ORIGINAL ANTI- TOTAL ADDL  TOT    PATED RUN 3/1990  (R.E)  TILL
   (STATE)   ORGNL (REVISED) CIPA-  (% OVER  (%  ORIGINAL  ON      QUARTER
      (RVSD)   TED  ON  LAST  ON  (REVISED)  ORIG
               (L.REP) ORGNL  QTR.REV) (REV)    INAL
                (REV)


SECTOR: ATOMIC ENERGY
======
NPC


1.  RAPP 3 & 4 MW  1986/11 1995/11  2000/11 60 0  42 711.56  2511.00 253 1884.15  280.00  167.85  2052.00
   2X235  1995/08 1997/05   56  33 2107.00   19   290.00
 KOTA
 RAJASTHAN




SECTOR: RAILWAYS

GC


2.  LUNI-JODHPUR   KMS          1995/04 N.A.  N.A. N.A. N.A. N.A. N.A. 31.77  51.18 61 48.53   -  50.19
 NR  32  1998/01 N.A.       N.A.     61         -
 RAJASTHAN


3.  AJMER-U`PUR    KMS          1996/09 N.A.      N.A.    N.A.    N.A.    N.A.     262.00     428.47     64     2.97      25.00          6.12
 CHITTAURGARH   300  2000/03 2000/03     N.A.           N.A.                              64                  -
 WR         2000/03
 RAJASTHAN


4. LUNI-BARMER-  KMS         1997/04     N.A.     N.A.   N.A.   N.A.   N.A.     240.00     240.89      0    10.91      30.00         11.62
MUNABAO,NR    297                                    N.A.          N.A.                              0                   -

RAJASTHAN
```

NL

5. DAUSA-GANGA-PUR CITY,WR 92.67	KMS	1997/02	N.A.	N.A. N.A. N.A.	N.A. N.A. N.A.	N.A. N.A. N.A.	151.84	217.93	44 44	0.02	1.00 -	0.07

RAJASTHAN

NRZ

6. NORTH WEST RLY.ZONE(WR) JAIPUR RAJASTHAN		1997/02	N.A.	N.A. N.A. N.A.	N.A. N.A. N.A.	N.A. N.A. N.A.	41.66	41.66	0 0	1.88	- -	1.88

LEGENDS
-

L.Rep : Latest Reported. NPC : Nuclear Power Corporation. GC : Gauge Conversion.
NL : New Lines. NRZ : Northern Railway Zone.